

GOVERNMENT OF TELANGANA
ABSTRACT

Irrigation & CAD Department- Musi River- Repairs and Replacement to crest gates, hoist platform and renovation of Electrical works, construction of Parapet wall on both flanks of Musi Project, Nalgonda District – Revised Administrative approval for an amount of Rs.18,77,90,000/- Accorded– Orders – Issued.
.....

IRRIGATION & CAD (PROJECTS-I) DEPARTMENT

G.O.RT.No. 164.

Dated:17-03-2015.

Read the following:

1. G.O. Ms No.5, I&CAD (PW.M&MI.T1.A1) Dept., Dt:27.01.2014.
2. From the ENC (IW), Letter No. ENC/ IW/P&M/ EE.I/ DEE.2/ AEE4/ REs/ 6/ 14, dated 15-10-2014.
3. From the ENC (Irrigation), Hyderabad, Lr. No. ENC(I)/ DCE-IV/OT5/ AEE17/ Musi Project/ RE/ 2014, Dt.09-02-2015).

ORDER:

In the reference 1st read above, orders were issued according administrative approval for the work of "Repairs & Replacement to Crest gates, Hoist Platform and Renovation of Electrical works, Construction of Parapet wall on both flanks of Musi Project in Nalgonda District" for an amount of Rs.1187.30 lakhs.

2. In the reference 2nd and 3rd read above, the Engineer-in-Chief (IW) and the Engineer-in-Chief (Irrigation) proposed Revised Estimate for the work "Repairs and Replacement to crest gates, hoist platform and renovation of Electrical works, construction of Parapet wall on both flanks of Musi Project, Nalgonda District" due to the following reasons for the deviations for the Revised Estimate.

- Replacement of Crest gates instead taking up repairs of crest gates in the sanctioned estimate based on the joint inspection notes. This is essential in view of the precarious condition of the gates.
- The breast walls over regulator gates are damaged and in most of the places the reinforcement is exposed. When the water level in the reservoir is reached to +635.00 feet, the water leaks heavily through the breast walls and in some places water cones like jet and the breast walls are deteriorated condition. Grouting is provided in the sanctioned estimate. Shotcreting is provided in addition to the Grouting.
- The control room & generator room at dam are at collapsible stage, for which repairs are taken up because no provision was made in the sanctioned estimate.
- As per site conditions the height of parapet wall is increased against the height provided in the sanctioned estimate.
- Increase in L.S. Items VAT and Labour Cess etc.,

3. Therefore, the Engineer-in-Chief (IW) and the Engineer-in-Chief (Irrigation) requested the Government to accord Revised administrative approval for the work "Repairs and Replacement to crest gates, hoist platform and renovation of Electrical works, construction of Parapet wall on both flanks of Musi Project, Nalgonda District" for an amount of Rs.18,77,90,000/- through the executing agency.

P.T.O

//2//

4. Government after careful examination of the proposal hereby accord Revised Administrative approval for an amount of Rs.18,77,90,000/- (Rupees eighteen crore seventy seven Lakhs ninety thousand only) for the work "Repairs and Replacement to crest gates, hoist platform and renovation of Electrical works, construction of Parapet wall on both flanks of Musi Project, Nalgonda District" through the executing agency.

5. The Engineer-in-Chief (Irrigation), Hyderabad may be requested to go for open market to dispose the scrap for obtaining competitive rates **or** through M/s MSTC Ltd., with which the Govt. of Telangana State have recently concluded MOU for e-auction services" instead of "Sealed Tender cum open auction of the scrap of old crest gates and credit the amount to the Govt. as per norms, by which an amount of Rs.120.00 lakhs may be realized for the scrap" as recommended by the Committee of the Chief Engineers.

6. The above expenditure is chargeable to the Head of Account "4700 COL on Major Irrigatio-01 Major Irrigation- Com.- MH 800 OE- GH (11) NSP- SH (04) Proj. Estimate under CE, Major Irrigation 530-Major works- 531 OE".

7. The Engineer-in-Chief (Irrigation), Hyderabad shall take further necessary action, accordingly.

8. This order issues with the concurrence of Finance (WP) Department, vide their U.O. No. 2182/11/WP/A2/2015, Dt:24-02-2015.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**Dr. SHAIENDRA KUMAR JOSHI
PRINCIPAL SECRETARY TO GOVERNMENT**

To
The Engineer-in-Chief (IW),
The Engineer-in-Chief (Irrigation),
The Chief Engineer, Nagarjuna Sagar Project,
Errumanzil Colony, Hyderabad.

Copy to:-

The Accountant General, A.P & Telangana, Hyderabad.
P.S. to Hon'ble Minister (Irrigation)
P.S. to Principal Secretary to Government,
The Finance (WP) Department.
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER